

## Engineering Projects Report

Project	Current Status	July 2, 2014	Page 1 of 1
<b>Maple Glenn Subdivision</b>	(No Change) All city utility lines have been installed and testing is all that remains. The road has been rough graded.		
<b>127 South Utility Relocation</b>	(No Change) Current bid date unknown. TVA is working on environmental documents.		
<b>Safe Routes to Schools Grant</b>	We have deeds for 17 properties, 18 signed right of entry forms ( waiting on the owners to come in and sign the deeds) and 2 property owners that haven't sign anything.		
<b>Tenth Street Drainage</b>	(No Change) The Street Department has not started the work.		
<b>Army Corp Study</b>	The Army Corp is working on a scope and schedule to finish the study.		
<b>Northwest Connector Phase 1</b>	The project is virtually complete and will be removed from this list.		
<b>Northwest Connector Phase 3</b>	(No Change)Gresham Smith and Partners are designing the utility relocations and when the easement drawings are completed, the City will start the acquisition phase.		
<b>Northwest Connector Phase 2</b>	(No Change) Gresham Smith and Partners have been hired for the design of the road way. A schedule has not been set at this time. The proposed design will consist of five 12 foot lanes, 4 foot shoulders, curb and gutter, and a 5 foot sidewalk on each side.		
<b>Lantana Road Street Lights</b>	All 25 lights have been installed on existing poles. All conduit and the 37 pole bases have been installed. The Contractor is performing cleanup. City crews will repair the driveways. A total of 62 lights will be installed on this project.		
<b>Airport Runway Lighting</b>	Completed		
<b>CoLinx</b>	The City's project is complete.		
<b>South Cumberland Utility District Highway 127 Master Meter</b>	The City's water line is installed and testing and cleanup is all that remains.		
<b>Oakmont Drive Water Line Replacement</b>	The Utility Maintenance Department has started cleared the right of way.		
<b>First Street Water Line Replacement</b>	(No Change) The water plans have been approved by TDEC and we are waiting on the Utility Maintenance Department to start construction.		
<b>Airport Tree Clearing Project</b>	The contractor is working on punch list items.		
<b>Cox Avenue</b>	All drawing revisions requested by property owners have been completed. All private owners have signed right of entry forms. The Road project currently has a bid letting date of August 29.		
<b>Holiday Drive Lot</b>	This project will be on the July Council meeting		
<b>Sunshine Road Annexation and Sewer Service Extension</b>	The Sewer line is installed and the project is complete.		