

Engineering Projects Report

Project

Current Status

March 4, 2016

Page 1 of 1

127 South Utility Relocation	(No Change) James Plus and Associates are working on the revised drawings and estimate. The TDOT bid letting is Scheduled for August 2016.
Safe Routes to Schools Grant	The bid is on the agenda for approval. The contract allows for a completion time of 75 calendar days.
Army Corp Study	The Army Corp will be analyzing alternatives in preparation of an environmental impact statement.
Northwest Connector Phase 3	(No Change) City staff is working with the engineers on changes to the project from comments on the acquisitions. We are acquiring the ROW. The project is scheduled to be let December of 2016.
Northwest Connector Phase 2	(No Change)The preliminary Right of Way review has occurred and updates are being made to the plans.
Cox Avenue	(No change) The City will settle ROW acquisition issues in the coming months.
Airport Box Hangar	The concrete floor is in place and the red iron is being installed.
Downtown Waterlines	The contractor will be remobilizing next week and will start on the northern section toward Genesis Road.
Downtown Sidewalks	(No Change)The lighting plan has been approved by TDOT and they are reviewing the preliminary sidewalk plan. A schedule will be developed after the TDOT approval is obtained.
Brookhaven Subdivision and Highland Lane Waterline Upgrade	The waterlines are being redesigned in the road to eliminate the need for easements.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	The contracts have been delivered to the contractor and after all paperwork is completed, a schedule will be developed in the coming weeks.
Old Lantana Road, County Seat and Southbend Waterline Replacement	Plans are being finalized and a schedule is being developed by the Engineer.
Airport Jet A Fuel Pump Replacement	The City has received the performance bond and signed contracts. The Contractors 30 day time frame for installation will start March 31st.
The Grove Subdivision	(No Change) The water and sewer are installed and have passed the pressure tests. The base stone has been installed on the road.
Gardens Subdivision Phase 6 and 7	The water and sewer lines have been accepted by the City. The road construction and final seeding is remaining.
Warner Complex Lighting Rehab	The replacement of the two poles that have been removed is on the Council agenda for approval. VEC is waiting on the lighting manufacture for a final design of the new lighting system. We would like for construction to start in the dry time of the year (August).