

Engineering Projects Report

Project

Current Status

May 7, 2015

Page 1 of 1

127 South Utility Relocation	(No Change) TDOT is looking to downsize this project so that the 26 A permit that is holding this project up, would not be applicable.
Safe Routes to Schools Grant	We think we are on the final review. Changes are being made daily to satisfy TDOT and we hope to be able to bid the project soon.
Army Corp Study	The survey work on Meadow Park and Holiday Lake has been completed and the survey work on Tansi will be started next week. A revised schedule is being developed by the engineering firm.
Northwest Connector Phase 3	The plans have been revised so as the BP Travel Plaza sign will not require relocation. The City has been released to acquire property. This item is on the City Council agenda.
Northwest Connector Phase 2	(No Change)The preliminary Right of Way review has occurred and updates are being made to the plans.
Lantana Road Street Lights	(No Change)TDOT is in contact with the contractor on the City's "sidewalk damage report." The City is waiting on TDOT approval before paying for this project.
South Cumberland Utility District Highway 127 Master Meter	All connections have been made and yard cleanup is all that remains.
Cox Avenue	(No Change) The road contractor has installed construction signs and should be starting any day. The Contractor anticipated completing the project by the end of April 2015. The contract completion date is May 31, 2015. Water and sewer have been relocated.
Airport Runway Extension	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.
Airport Box Hangar	This project is out for bid.
Downtown Waterlines	The contractor will start work May 18th
Downtown Sidewalks	This project is on the City Council agenda for approval.
Brookhaven Subdivision and Highland Lane Waterline Upgrade	The City will review the plans next week and the project will go to the SRF loan committee in June(No Change)Engineers are working on the design. A preliminary design will be available in the coming weeks.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	The survey work is complete on the Holiday Drive portion and surveying continues in Fairyland Acres.
Old Lantana Road, County Seat and Southbend Waterline Replacement	A preliminary design is in progress and should be available for staff review in four weeks.
Holiday Drive Guardrail	This project is complete.