

Engineering Projects Report

Project

Current Status

October 8, 2014

Page 1 of 1

Maple Glenn Subdivision	This project is complete and we are awaiting on the final plat
127 South Utility Relocation	TVA is working on permits and the current bid date is set for December 2014. This bid date will not be possible because of the current issues with the permits. Permits are forthcoming.
Safe Routes to Schools Grant	TDOT is reviewing the utility information. We think the project will be ready to bid when this is finished.
Tenth Street Drainage	(No Change) The area has been cleared and excavation will start in the coming weeks.
Army Corp Study	The current phase is just getting underway. The schedule allows for the NEPA process to be completed by December 2016.
Northwest Connector Phase 3	The 90% drawings should be completed by October 17th and turned over to the City. The City will review these drawings and they may be completed by November.
Northwest Connector Phase 2	The Survey is 98% complete and a design review will be scheduled in about two weeks.
Lantana Road Street Lights	All lights are working and the Engineering Department is inspecting the sidewalk for damage. The driveways will be repaired by the City in the coming weeks.
South Cumberland Utility District Highway 127 Master Meter	(No change) The City's water line has been tested and the Engineering Department is developing plans to connect side street water lines to the new lines. Plans should be submitted to TDEC this month
Oakmont Drive Water Line Replacement	This project is complete.
First Street Water Line Replacement	(No Change) The water plans have been approved by TDEC and we are waiting on the Utility Maintenance Department to start construction.
Airport Tree Clearing Project	The contractor is working on punch list items and has performed the brush hogging.
Cox Avenue	Approximately 1100 feet of 8 inch waterline has been installed.
Holiday Drive Lot	(No Change) The property has been sold and the sewer line will be relocated in the coming months.
Ivey Road	This project is on hold until the property owners have paid the fees.
Airport Runway Extension	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.