

Engineering Projects Report

Project

Current Status

April 8, 2015

Page 1 of 1

Maple Glenn Subdivision	Project is complete and the completed roads for this phase are on the Council agenda for acceptance.
127 South Utility Relocation	(No Change) TDOT is looking to downsize this project so that the 26 A permit that is holding this project up, would not be applicable.
Safe Routes to Schools Grant	The project is being reviewed on the federal level and we are awaiting a notice to proceed from TDOT.
Army Corp Study	The Army Corp has given the City estimated pricing for the bathymetric surveys. The study is on hold until a decision is made on the survey. The appropriation of monies for the surveys is on the Council agenda for approval.
Northwest Connector Phase 3	The easements are complete and we are awaiting a notice to proceed from TDOT. The City is working with the BP Travel Plaza on the relocation of their sign.
Northwest Connector Phase 2	The preliminary Right of Way review has occurred and updates are being made to the plans.
Lantana Road Street Lights	(No Change)TDOT is in contact with the contractor on the City's "sidewalk damage report." The City is waiting on TDOT approval before paying for this project.
South Cumberland Utility District Highway 127 Master Meter	(No Change)City crews are connecting the side roads and changing services from the old 4 inch waterline to the new 10 inch water line.
Airport Tree Clearing Project	This project is complete.
Cox Avenue	The road contractor has installed construction signs and should be starting any day. He anticipates completing the project by the end of April 2015. The contract completion date is May 31, 2015. Water and sewer have been relocated.
Airport Runway Extension	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.
Airport Box Hangar	The plans are at a 95% completion stage and a plans review meeting is scheduled next week.
Downtown Waterlines	Staff has videoed the area for documentation. A preconstruction meeting is scheduled April 16th.
Downtown Sidewalks	The Engineers will provide a report at the work session on April 16th.
Brookhaven Subdivision Waterline Upgrade	(No Change)Engineers are working on the design. A preliminary design will be available in the coming weeks.
Highland Lane Waterline Upgrade	Engineers are working on the design. A preliminary design will be available in the coming weeks.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	A planning meeting is scheduled for next week.
Old Lantana Road, County Seat and Southbend Waterline Replacement	A planning meeting is scheduled for next week.
Holiday Drive Guardrail	All insurance and bond documents were received by the City this week and the Contractor should complete the job in less than three weeks.