

Engineering Projects Report

Project

Current Status

May 8, 2013

Page 1 of 1

Lantana Road Utility Relocation	Only items remaining on the punch list are: Replace street light base at the corner of Old Lantana and repair two sewer cleanouts that have been paved over.
127 South Utility Relocation	(No Change) Current bid date unknown. TVA is working on environmental documents.
Safe Routes to Schools Grant	The Engineer will complete a draft set of plans on Fourth Street this week. There are 17 properties on Myrtle and 6 owners have agreed to donate and 9 owners have signed contracts accepting the City's offers. Plans will be turned over to VEC in the coming weeks for the design of the power pole relocation.
Kingdom Hall Water and sewer Extension (Miller Avenue)	The project is complete.
Grindstaff Hangar	A preconstruction meeting is scheduled for May 15th.
Tenth Street Drainage	(No Change) The construction work will not occur until a dryer season.
Army Corp Study	The Engineers have not contacted the City in the past month. An update will be available next month.
Satsuma Drive	The contractor has installed the culvert on Camelia Drive and has started his erosion control.
Dog Park	The grade work has been finalized by the Street Department and the fence company has been given a notice to proceed. The fence company is behind due to rain and expects to be installing post by May 20th. The Utility Maintenance Department has started the water line installation and should be completed in the next month.
Northwest Connector	The contractor has started the clearing and blasting. This project is scheduled to be complete by June 30th 2014.
Sewer Line Replacement Project	The Contractor is mobilizing this week and will be starting on the bore pits on Miller Avenue and South Main Street
Lantana Road Street Lights	TVA has completed the design and it has been sent to TDOT for approval. The TDOT approval will take approximately 4 to 6 weeks. VEC will be providing a rough estimate in the coming weeks.
West Adams Street	(No Change) The Street Department Superintendent has negotiated tree removal and pruning with the property owner and the striping and stop sign removal will occur when scheduling and weather permits.
Airport Runway Lighting	A preconstruction meeting is scheduled for may 15th.
Orange Circle Sewer Extension	The Plans have been drawn and should be submitted to TDEC in the following month.

Water Plant Upgrades	Delivery of equipment will extend the duration of this project to September. This project is divided up in five major components and an update for each is shown below. Total contract cost is \$2,570,190. Total work completed and stored materials to date is \$679,273.38
Holliday PAC (powder activated carbon)	The wood framed walls have been installed and the truss roof system should be completed in the next month.
Holliday Raw Water Pump Station	One pump is being rebuilt and should be reinstalled next week. The rebuilt pump will be operated for a week and then second pump will be taken out of service to be rebuilt. The new transformer is being installed this week.
Holliday Filters and Settling Basins	Two filters have been taken out of service and the concrete has been repaired. The coatings for these filters will be applied in the following month. The concrete repair has been started in one settling basin.
Holliday Electrical	The equipment submittal has not been approved and the equipment has an eight week delivery time. This should be the last item completed.
Meadow Park PAC	The walls to the basement will be poured this week, the concrete floor will follow and the wood framing next.