

Engineering Projects Report

Project

Current Status

February 4, 2015

Page 1 of 1

Maple Glenn Subdivision	(No Change) This project is complete and we are awaiting on the final plat
127 South Utility Relocation	(No Change) TDOT is looking to downsize this project so that the 26 A permit that is holding this project up, would not be applicable.
Safe Routes to Schools Grant	All utility contracts have been turned in to TDOT and they continue to ask for information. All TDOT requested information for utilities should be delivered today.
Army Corp Study	The project is on schedule and the City continues to gather information for the Engineers. The schedule allows for the NEPA process to be completed by December 2016.
Northwest Connector Phase 3	The Engineers have completed the requested changes and are working on the easements. Plans will be submitted to TDEC and TDOT in the next 30 days.
Northwest Connector Phase 2	The Preliminary Right of Way plans have been delivered to TDOT for review. The City is awaiting preliminary Right of Way review meeting with TDOT.
Lantana Road Street Lights	(No Change) TDOT is in contact with the contractor on the City's "sidewalk damage report." The City is waiting on TDOT approval before paying for this project.
South Cumberland Utility District Highway 127 Master Meter	City crews are connecting the side roads and changing services from the old 4 inch waterline to the new 10 inch water line.
Airport Tree Clearing Project	(No Change) The contractor has mowed the area and is working on punch list items. This project may not be closed out until drier weather.
Cox Avenue	(No Change) The road contractor plans on starting March 9, 2015 and he anticipates completing the project by the end of April 2015. the contract completion date is May 31, 2015. Water and sewer have been relocated.
Ivey Road Waterline Installation	The line is installed and awaiting final testing.
Airport Runway Extension	(No Change) The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.
Airport Box Hangar	(No Change) A schedule for this project has not been developed at this time. The Engineering Department is gathering information for the Engineer as set out in the contract.
Downtown Waterlines	Bids will be received next week.
Downtown Sidewalks	Project Complete
Brookhaven Subdivision Waterline Upgrade	Engines are working on the design. A preliminary design will be available in the coming weeks.
Highland Lane Waterline Upgrade	The Engineering Department has gathered property information and turned it over to the Engineers. This project will be bid with the Brookhaven project and will be secondary if funding is not available.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	Engineers have been selected and engineering contracts will be on the March Council meeting agenda.
Old Lantana Road, County Seat and Southbend Waterline Replacement	Engineers have been selected and engineering contracts will be on the March Council meeting agenda.