

Engineering Projects Report

Project

Current Status

May 31, 2013

Page 1 of 1

Lantana Road Utility Relocation	Only item remaining on the punch list is replace street light base at the corner of Old Lantana.
127 South Utility Relocation	(No Change) Current bid date unknown. TVA is working on environmental documents.
Safe Routes to Schools Grant	(No change) The Engineer will complete a draft set of plans on Fourth Street this week. There are 17 properties on Myrtle and 6 owners have agreed to donate and 9 owners have signed contracts accepting the City's offers. Plans will be turned over to VEC in the coming weeks for the design of the power pole relocation.
Grindstaff Hangar	This project is scheduled to start Construction in July.
Tenth Street Drainage	(No Change) The construction work will not occur until a dryer season.
Army Corp Study	The Army Corp is developing a new task order for GKY to complete the items included in task #2 of their
Satsuma Drive	All service lines have been installed and the contractor is grading the slopes and ditches and he is repairing the subgrade for base stone.
Dog Park	The fabric is installed on the fence and the concrete has been installed in the Sallyport areas. It is projected that the fence will be completed by June 7th.
Northwest Connector	The contractor is performing the excavation on the project. None of the City's future casing have been installed. This project is scheduled to be complete by June 30th 2014.
Sewer Line Replacement Project	The Contractor is mobilizing this week and will be starting on the bore pits on Miller Avenue and South Main Street
Lantana Road Street Lights	(No Change) TVA has completed the design and it has been sent to TDOT for approval. The TDOT approval will take approximately 4 to 6 weeks. VEC will be providing a rough estimate in the coming weeks.
West Adams Street	(No Change) The Street Department Superintendent has negotiated tree removal and pruning with the property owner and the striping and stop sign removal will occur when scheduling and weather permits.
Airport Runway Lighting	The contract will be submitting shop drawings for the fixtures in the coming weeks. It is anticipated that the construction will begin in July.
Orange Circle Sewer Extension	Plans have been submitted to TDEC.

Water Plant Upgrades	Delivery of equipment will extend the duration of this project to September. This project is divided up in five major components and an update for each is shown below. Total contract cost is \$2,570,190. Total work completed and stored materials to date is \$1,269,113.36
Holliday PAC (powder activated carbon)	The building is framed and the roof is installed. The electrical, outside finishes and the inside finishes should be installed in the coming month
Holliday Raw Water Pump Station	One pump is being rebuilt and should be reinstalled near future. The rebuilt pump will be operated for a week and then second pump will be taken out of service to be rebuilt. The electrical is substantially complete and waiting on the pump replacement. The roof has been framed and the roofing material and hatches should be installed in the next month.
Holliday Filters and Settling Basins	The concrete repair of two of the basins has been completed and the coatings have been applied. the flocculators will be installed this month and the basins will become operatable before the end of the
Holliday Electrical	The equipment submittal have been approved with exceptions and the equipment has an eight week delivery time. This should be the last item completed.
Meadow Park PAC	The concrete floor has been constructed and the wood framing will be completed this month