

# Engineering Projects Report

Project

Current Status

May 4, 2016

Page 1 of 1

---

<b>127 South Utility Relocation</b>	The drawings have been turned over to TDOT and the Engineer is awaiting bid item numbers before he can finalize the estimate. The TDOT bid letting is Scheduled for August 2016.
<b>Safe Routes to Schools Grant</b>	The bid was rejected by TDOT. TDOT is reviewing the bid document one more time and the project will be rebid.
<b>Army Corp Study</b>	(No Change)The Army Corp will be analyzing alternatives in preparation of an environmental impact statement.
<b>Northwest Connector Phase 3</b>	We are waiting on TDOT to approve changes to drive ways and comments on the acquisitions. We are acquiring the ROW. The project is scheduled to be let December of 2016.
<b>Northwest Connector Phase 2</b>	All updates have been completed and turned in to TDOT.
<b>Cox Avenue</b>	(No change) The City will settle ROW acquisition issues in the coming months.
<b>Airport Box Hangar</b>	The building is 90 % complete. The large door frames are in place and the metal skin is being installed today.
<b>Downtown Waterlines</b>	The contractor has installed the mainline almost to Genesis. This portion of the line has been pressure tested and we are awaiting on the bacteria test before connecting services.
<b>Downtown Sidewalks</b>	This item is on the council agenda for discussion. TDOT has finished their review and requested that the northwest signal pole at the Intersection of Lantana and Main Street be relocated or the project stop short of this area.
<b>Brookhaven Subdivision and Highland Lane Waterline Upgrade</b>	The waterlines are being redesigned in the road to eliminate the need for easements.
<b>Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement</b>	The pipe has been delivered for the project and the contractor should be starting in the coming weeks.
<b>Old Lantana Road, County Seat and Southbend Waterline Replacement</b>	(No Change)Plans are being finalized and a schedule is being developed by the Engineer.
<b>Airport Jet A Fuel Pump Replacement</b>	The Contractor will be delivering the pump today and should be finished with the install by Friday.
<b>The Grove Subdivision</b>	The water and sewer are installed and have passed the pressure tests. The base stone has been installed on the road. We are expecting paving in the coming weeks.
<b>Gardens Subdivision Phase 6 and 7</b>	(No Change) The water and sewer lines have been accepted by the City. The asphalt and curb have been installed.
<b>Warner Complex Lighting Rehab</b>	VEC replaced the two poles with metal poles. VEC will be meeting with City staff in the coming weeks and developing an option to bring to Council in June. We would like for construction to start in the dry time of the year (August).
<b>Hiking Trails at Centennial Park</b>	John Conrad has developed a route and needs direction on whether we acquire easements in the direction of Genesis road. He is ready to start building the trails.
<b>Bridges for Trails at Meadow Park</b>	The Engineering Department is surveying Meadow Creek for a bridge crossing and acquiring permits for the bridges for the Soldiers Beach Trail.