

Engineering Projects Report

Project

Current Status

December 5, 2014

Page 1 of 1

| | |
|---|---|
| Maple Glenn Subdivision | (No Change)This project is complete and we are awaiting on the final plat |
| 127 South Utility Relocation | (No Change)TVA is working on permits and the current bid date is set for December 2014. This bid date will not be possible because of the current issues with the permits. Permits are forthcoming. |
| Safe Routes to Schools Grant | TDOT is requiring utility relocation contracts with each utility. These contracts are on the City Council agenda. |
| Army Corp Study | The Engineer is moving forward and monthly meetings are currently scheduled for the third week of every month. The schedule allows for the NEPA process to be completed by December 2016. |
| Northwest Connector Phase 3 | The Utility drawings will be given back to the Engineer next week with comments and the utility easements will be fourth coming. |
| Northwest Connector Phase 2 | the centerline for this section has been established and the plans are being updated by the Engineer. The preliminary design plans for the project will be delivered to TDOT before the end of the month. |
| Lantana Road Street Lights | TDOT is in contact with the contractor on the City's "sidewalk damage report." The City has not currently paid for this project. |
| South Cumberland Utility District Highway 127 Master Meter | (No change) The City's water line has been tested and the Engineering Department is developing plans to connect side street water lines to the new lines. Plans should be submitted to TDEC this month. |
| First Street Water Line Replacement | This project is complete. |
| Airport Tree Clearing Project | The contractor has mowed the area and is working on punch list items. This project may not be closed out until drier weather. |
| Cox Avenue | All utilities have been relocated and the contractor is working on punch list items. A road preconstruction meeting is scheduled next week. |
| Holiday Drive Lot | This project is complete. |
| Ivey Road | Plans have been approved by TDEC and the materials will be ordered next week. This project is on hold until the property owners have paid the fees. |
| Airport Runway Extension | (No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate. |
| Airport Box Hangar | The engineering contract for this project is on the City Council Agenda. A schedule will be developed once the contract documents are in place. |