

## Engineering Projects Report

Project

Current Status

January 7, 2015

Page 1 of 1

---

<b>Maple Glenn Subdivision</b>	(No Change)This project is complete and we are awaiting on the final plat
<b>127 South Utility Relocation</b>	TDOT is looking to downsize this project so that the 26 A permit that is holding this project up, would not be applicable.
<b>Safe Routes to Schools Grant</b>	One of the three contracts has been returned to the City. City Staff is now contacting the other two utilities to determine if there are problems with the contracts.
<b>Army Corp Study</b>	GKY has requested digital contour maps for Meadow Park Lake and Fox Creek Lake. These maps were delivered this week. The Engineers are meeting the schedule and moving forward. The schedule allows for the NEPA process to be completed by December 2016.
<b>Northwest Connector Phase 3</b>	The Engineers are making the requested changes to the drawings and the utility easements will be fourth coming.
<b>Northwest Connector Phase 2</b>	The Preliminary Right of Way plans have been delivered to TDOT for review.
<b>Lantana Road Street Lights</b>	(No Change)TDOT is in contact with the contractor on the City's "sidewalk damage report." The City has not currently paid for this project.
<b>South Cumberland Utility District Highway 127 Master Meter</b>	South Cumberland Utility District can currently use this connection for distribution. The Engineering Department is developing plans to connect side street water lines to the new lines. Plans should be submitted to TDEC this month
<b>Airport Tree Clearing Project</b>	(No Change)The contractor has mowed the area and is working on punch list items. This project may not be closed out until drier weather.
<b>Cox Avenue</b>	The road contractor plans on starting March 9, 2015 and h anticipates completing the project by the end of April 2015. the contract completion date is May 31, 2015. Water and sewer have been relocated.
<b>Ivey Road Waterline Installation</b>	The material has been ordered and the Utility Maintenance Department will start construction next week.
<b>Airport Runway Extension</b>	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.
<b>Airport Box Hangar</b>	A schedule for this project has not been developed at this time. The Engineering Department is gathering information for the Engineer as set out in the contract.
<b>Downtown Waterlines</b>	The project has been advertised for bids.
<b>Downtown Sidewalks</b>	This item will be discussed at the January meeting.
<b>Brookhaven Subdivision Waterline Upgrade</b>	The Engineering Department has gathered property information and turned it over to the Engineers. A schedule will be available next month.
<b>Highland Lane Waterline Upgrade</b>	The Engineering Department is compiling property information for the Engineer. This project will be bid with the Brookhaven project and will be secondary if funding is not available.