

Engineering Projects Report

Project

Current Status

March 5, 2015

Page 1 of 1

Maple Glenn Subdivision	(No Change)This project is complete and we are awaiting on the final plat.
127 South Utility Relocation	(No Change) TDOT is looking to downsize this project so that the 26 A permit that is holding this project up, would not be applicable.
Safe Routes to Schools Grant	TDOT's Utility Department has approved all documentation and we are awaiting a notice to proceed from TDOT.
Army Corp Study	The Army Corp is contacting the USGS to discuss performing a bathymetric survey on Meadow Park Lake. The study is on hold until a decision is made on the survey.
Northwest Connector Phase 3	The easements are complete and we are awaiting a notice to proceed from TDOT
Northwest Connector Phase 2	Due to weather the preliminary Right of Way review meeting with TDOT was canceled and has not been rescheduled.
Lantana Road Street Lights	(No Change)TDOT is in contact with the contractor on the City's "sidewalk damage report." The City is waiting on TDOT approval before paying for this project.
South Cumberland Utility District Highway 127 Master Meter	(No Change)City crews are connecting the side roads and changing services from the old 4 inch waterline to the new 10 inch water line.
Airport Tree Clearing Project	(No Change)The contractor has mowed the area and is working on punch list items. This project may not be closed out until drier weather.
Cox Avenue	(No Change)The road contractor plans on starting March 9, 2015 and he anticipates completing the project by the end of April 2015. The contract completion date is May 31, 2015. Water and sewer have been relocated.
Ivey Road Waterline Installation	Project complete
Airport Runway Extension	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.
Airport Box Hangar	A preliminary plan review is scheduled for this week. The plans are at a 50% completion stage.
Downtown Waterlines	We are waiting on a notice to proceed from the funding agency. After we receive the notice we will have a preconstruction meeting.
Downtown Sidewalks	The Engineers will provide a report at the next regular schedule work session.
Brookhaven Subdivision Waterline Upgrade	(No Change)Engineers are working on the design. A preliminary design will be available in the coming weeks.
Highland Lane Waterline Upgrade	The Engineering Department has gathered property information and turned it over to the Engineers. This project will be bid with the Brookhaven project and will be secondary if funding is not available.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	Engineering contracts are on the agenda for approval.
Old Lantana Road, County Seat and Southbend Waterline Replacement	Engineering contracts are on the agenda for approval.
Holiday Drive Guardrail	The bid is on the agenda for approval.