

Engineering Projects Report

Project

Current Status

April 5, 2016

Page 1 of 1

127 South Utility Relocation	City Staff is reviewing the drawings prepared by James Plus and Associates. The TDOT bid letting is Scheduled for August 2016.
Safe Routes to Schools Grant	The City is waiting on TDOT approval of the bid award. The contract allows for a completion time of 75 calendar days.
Army Corp Study	(No Change)The Army Corp will be analyzing alternatives in preparation of an environmental impact statement.
Northwest Connector Phase 3	(No Change) City staff is working with the engineers on changes to the project from comments on the acquisitions. We are acquiring the ROW. The project is scheduled to be let December of 2016.
Northwest Connector Phase 2	(No Change)The preliminary Right of Way review has occurred and updates are being made to the plans.
Cox Avenue	(No change) The City will settle ROW acquisition issues in the coming months.
Airport Box Hangar	All red iron is in place and the sheeting is being installed.
Downtown Waterlines	The contractor has installed the mainline up to Braun Street.
Downtown Sidewalks	The lighting plan has been approved by TDOT and they are reviewing the preliminary sidewalk plan. A schedule has been developed with a completion of late November. TDOT has moved the resurfacing to 2017.
Brookhaven Subdivision and Highland Lane Waterline Upgrade	The waterlines are being redesigned in the road to eliminate the need for easements.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	The contractor is submitting shop drawings and should start work about mid-month.
Old Lantana Road, County Seat and Southbend Waterline Replacement	(No Change)Plans are being finalized and a schedule is being developed by the Engineer.
Airport Jet A Fuel Pump Replacement	The Contractor will be installing the pump in the third week of April. The Contractor's 30 day time frame for installation will start March 31st.
The Grove Subdivision	(No Change) The water and sewer are installed and have passed the pressure tests. The base stone has been installed on the road.
Gardens Subdivision Phase 6 and 7	(No Change) The water and sewer lines have been accepted by the City. The road construction and final seeding is remaining.
Warner Complex Lighting Rehab	VEC is installing the two metal poles today April 5th. VEC is waiting on the lighting manufacture for a final design of the new lighting system. We would like for construction to start in the dry time of the year (August).