

Engineering Projects Report

Project

Current Status

October 1, 2012

Page 1 of 1

Lantana Road Utility Relocation	The contractor has completed 95% of the punch list.
127 South Utility Relocation	Current bid date unknown. The right-of-way process is underway.
Safe Routes to Schools Grant	Waiting on direction on how to proceed.
Meadow Park Dam Renovations	A final closeout change order will be presented to the City Council. Approximately \$231,000 remains in the grant for bridges and handrails on the dam.
Turkey Oak Road Waterline Replacement	(No Change) The plans have been approved by TDEC and we anticipate that all of this project will be installed in the Right of Ways. This project will eliminate approximately 1400 feet of 4 inch line that has several maintenance issues and is located cross country by installing approximately 280 feet of 6 inch water line along Turkey Oak Road.
Stanley Street and Gore Road Waterline Replacement	All waterlines have been installed. The lines will become active after testing and tie ins are complete The project is complete except for installing approximately 325 feet of 6 inch line with a creek crossing. This portion of the project may not be completed until a drier season. This project will do away with two dead end lines and will provide better water in the local area.
Chestnut Hill Landfill	(No Change) The Engineering Department is working with TDEC in order to reduce the financial responsibility that is required. TDEC had an onsite visit with us and they were very pleased with the maintenance of the land fill. We will continue to work on this item in the coming months.
Kingdom Hall Water and sewer Extension (Miller Avenue)	Plans have been approve by all State agencies.
Grindstaff Hangar	The taxiway grant has been approved and a contract with engineers is on the council agenda.
Tenth Street Drainage	(No Change) The agreement has been sign and the project is ready for construction.
Army Corp Study	The Engineering Department continues to gather data for the Engineering Firm and approve assumptions.
Dorton Way	(No Change) The paving and striping is all that remains. The asphalt should be install by the first half of October.
Satsuma Drive	(No change) Plans have been completed and the project will be bid with a time frame that will start construction in the spring of 2013.
Dog Park	(No Change) The project has been divided into phase.
Northwest Connector	Scheduled for TDOT's December bid letting.