

Engineering Projects Report

Project

Current Status

September 3, 2014

Page 1 of 1

Maple Glenn Subdivision	All city utility lines have passed inspection. The road has been paved. Vegetation, erosion maintenance and shoulder stone is remaining.
127 South Utility Relocation	Current bid date set for December 2014. The Engineering Department is working with TDOT on signal specifications.
Safe Routes to Schools Grant	TDOT is reviewing the utility information and we are waiting on a utility letter from Frontier. The project will be ready to bid when this is finished.
Tenth Street Drainage	(No Change) The area has been cleared and excavation will start in the coming weeks.
Army Corp Study	A new scope is on the City Council agenda for approval.
Northwest Connector Phase 3	(No Change)The Engineers will be submitting final review drawings to the City this month. It is anticipated that all engineering will be completed by the end of September and property acquisition can commence.
Northwest Connector Phase 2	Survey crews have been onsite and Gresham Smith and Partners are proceeding with the design.
Lantana Road Street Lights	The adapter plates for the poles are scheduled for delivery September 5th and the contractor should start erecting the new poles September 8th. City crews will repair the driveways. A total of 62 lights will be installed on this project.
South Cumberland Utility District Highway 127 Master Meter	(No change) The City's water line has been tested and the Engineering Department is developing plans to connect side street water lines to the new lines. Plans should be submitted to TDEC this month
Oakmont Drive Water Line Replacement	(No Change) The Utility Maintenance Department has started clearing the right of way and plans to install the water line next week.
First Street Water Line Replacement	(No Change) The water plans have been approved by TDEC and we are waiting on the Utility Maintenance Department to start construction.
Airport Tree Clearing Project	(No Change)The contractor is working on punch list items.
Cox Avenue	A preconstruction meeting is scheduled for September 4th. The Contractor should be starting shortly afterwards.
Holiday Drive Lot	The property has been sold and the sewer line will be relocated in the coming months.
Ivey Road	(No Change) The plans for the waterline extension will be submitted to TDEC this month
Airport Runway Extension	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.
Homestead United Methodist Church Sewer Extension	Project Complete