

Engineering Projects Report

Project

Current Status

January 3, 2013

Page 1 of 1

Lantana Road Utility Relocation	(No Change) The contractor has completed 98% of the punch list. It has been discovered that the service feed to 3 street lights on the corner of Old Lantana and Miller Bypass has been removed and City Staff is working with TDOT to repair this service.
127 South Utility Relocation	Current bid date unknown. TVA is working on environmental documents.
Safe Routes to Schools Grant	Waiting on direction on how to proceed.
Meadow Park Dam Renovations	Engineers are working on developing a budget for the bridges.
Kingdom Hall Water and sewer Extension (Miller Avenue)	The sewer line has been installed. City Crews will start the water line installation in the coming weeks.
Grindstaff Hangar	The shell of the hangar is complete. Electrical, paving and cleanup remain. The City's taxiway extension will be bid in February with bids opened in March.
Tenth Street Drainage	The Rescue Squad has signed the agreement and the agreement will be on the January Council Meeting agenda. The construction work will not occur until a dryer season.
Army Corp Study	David Bishop with the U.S. Army Corps of Engineers is coordinating an update presentation for the City Council in February. GKY will briefly recap their last presentation and give updates on the project as it stands today.
Satsuma Drive	The project will be bid in the coming months for a spring construction schedule.
Dog Park	Phase one of this project which includes fencing will be bid this month.
Northwest Connector	Scheduled for TDOT's February bid letting.
Sewer Line Replacement Project	The Engineer is working on the required surveys and the design. The projects should be bid in January. The existing line continues to give problems.
Lantana Road Street Lights	VEC has contacted TVA and TVA will be developing the lighting plan. This information will be presented to the City Council when it has been completed.
West Adams Street	The priority on the traffic signal located at the intersection of Azalia, Lantana and West Avenue has been changed. The Engineering Department is researching the ROW at the five way stop. The stop signs will not be removed until the public is notified and the pavement is in a suitable condition for striping.
Airport Runway Lighting	The project will be ready for bid in February with a March bid opening.
Police Station Improvements	The plans are almost complete. City Crews have started painting and demo. New construction items will start when a building permit is obtained.