

Engineering Projects Report

Project

Current Status

June 5, 2015

Page 1 of 1

127 South Utility Relocation	(No Change) TDOT is looking to downsize this project so that the 26 A permit that is holding this project up, would not be applicable.
Safe Routes to Schools Grant	TDEC permits are being updated and we have been told by the grant administrator that this is the last milestone to be reached prior to the obligation of construction funds.
Army Corp Study	The survey work is complete on all three lakes and the engineers are revising the schedule.
Northwest Connector Phase 3	The City has hired an appraiser and they are moving forward with the appraisals.
Northwest Connector Phase 2	(No Change)The preliminary Right of Way review has occurred and updates are being made to the plans.
Lantana Road Street Lights	(No Change)TDOT is in contact with the contractor on the City's "sidewalk damage report." The City is waiting on TDOT approval before paying for this project.
South Cumberland Utility District Highway 127 Master Meter	Yard cleanup, to be performed by the City, is all that remains.
Cox Avenue	The road contractor has the road bed up to subgrade level. The contract completion date was May 31, 2015. Water and sewer have been relocated.
Airport Runway Extension	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.
Airport Box Hangar	Bids have been received and will be on the City Council agenda.
Downtown Waterlines	The Contractor started work May 18th and has started on the north end. Approximately 230 feet of 12 inch main line has been installed and both 6 inch tie-ins have been made on Neecham Street.
Downtown Sidewalks	The engineering contract is on the City Council agenda for approval.
Brookhaven Subdivision and Highland Lane Waterline Upgrade	(No Change) The City will review the plans next week and the project will go to the SRF loan committee in June.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	The survey work is complete and the engineers are developing a route for the new line.
Old Lantana Road, County Seat and Southbend Waterline Replacement	A preliminary design is in progress and should be available for staff review next week.