

Engineering Projects Report

Project

Current Status

February 6, 2013

Page 1 of 1

Lantana Road Utility Relocation	(No Change) The contractor has completed 98% of the punch list. It has been discovered that the service feed to 3 street lights on the corner of Old Lantana and Miller Bypass has been removed and City Staff is working with TDOT to repair this service.
127 South Utility Relocation	(No Change) Current bid date unknown. TVA is working on environmental documents.
Safe Routes to Schools Grant	This Project will be discussed at the regular scheduled work session in March.
Meadow Park Dam Renovations	The remaining funds in the grant will not cover the cost of the proposed bridges. This Project will be discussed at the regular scheduled work session in March.
Kingdom Hall Water and sewer Extension (Miller Avenue)	The sewer line has been installed. A portion of the waterline has been installed. The installation has been slow due to rock.
Grindstaff Hangar	The shell of the hangar is complete. The electrical is almost complete. Paving and cleanup remain. The City's taxiway extension will be bid in February with bids opened in March.
Tenth Street Drainage	(No Change) The Rescue Squad has signed the agreement and the agreement will be on the January Council Meeting agenda. The construction work will not occur until a dryer season.
Army Corp Study	The Council was updated at the a work session February 5th. Growth projections will be made available to the Council in the coming weeks
Satsuma Drive	The Engineering Department has reviewed the plans and the final plans set has been received by email. Bids will be received February 26th and a recommendation will be made to the City Council at the March meeting.
Dog Park	The project is out for bid and the bids will be received for the fencing Phase on February 26th. A recommendation will be made to the City Council at the March meeting.
Northwest Connector	(No Change) Scheduled for TDOT's February bid letting.
Sewer Line Replacement Project	The project is being bid in February and the plans will be sent to TDEC for approval this week.
Lantana Road Street Lights	VEC has contacted TVA and TVA will be developing the lighting plan. TVA will have the lighting plan completed by February 14th.
West Adams Street	The priority on the traffic signal located at the intersection of Azalia, Lantana and West Avenue has been changed. The Engineering Department has researched the ROW and a surveyor will be hired to located the ROW. The stop signs will not be removed until the public is notified and the pavement is in a suitable condition for striping.
Airport Runway Lighting	The Engineering Department is reviewing the plans and the project will be ready for bid in February with a March bid opening.
Police Station Improvements	City Crews have completed the framing and are working on the electrical rough-in. The drywall will be completed in the coming weeks. The AC unit for the server room should be completed by the date of the City Council meeting. All demo work is complete.