

Engineering Projects Report

Project

Current Status

December 4, 2013

Page 1 of 1

Project	Current Status
127 South Utility Relocation	(No Change) Current bid date unknown. TVA is working on environmental documents.
Safe Routes to Schools Grant	TDOT's comments have been answered and the right of way table will be completed in the next few days. The Engineering Department met with all overhead utilities except Spirit and they are ready to begin the work. The final cost estimate for the right of way may be completed by the January work session.
Tenth Street Drainage	The Street Department has not started the work.
Army Corp Study	(No change) The growth rates determined by the University of Tennessee have been forwarded to the Army Corp. This could lower the estimate that is being developed and could change the statement of work that is being developed by the Corp. The Army Corp will share the information with the city for review and comment and/or concurrence.
Northwest Connector	The contractor has installed all 24 of the City's casings. They are installing binder between the two State Routes. This project is scheduled to be complete by June 30th 2014.
Lantana Road Street Lights	(No Change) The poles locations have been staked and the materials have been ordered.
Airport Runway Lighting	The Contractor is substantially complete and is finalizing cleanup.
Water Plant Upgrades	This project is complete with the exception of final punch list items. A deduct change order is on the agenda.
Master Sewer Plan for Glendale Subdivision	(No Change) The plans have been submitted to TDEC.
CoLinx	Items remaining are fencing, fire access road, base stone for the building and seeding. the contractor has exceeded his contract time but no additional cost will be incurred by the City. The building contractor should be starting any day.
South Cumberland Utility District Highway 127 Master Meter	(No Change) The acquisition phase is almost complete and the plans are awaiting TDOT's approval.
Oakmont Drive Water Line Replacement	The water plans and environmental permits have been approved by TDEC. We are waiting on the right of way acquisition by the County Road Department.
First Street Water Line Replacement	The water plans have been approved by TDEC and we are awaiting on the Utility Maintenance Department to start construction.
School Avenue and North Street Drainage Project	The Engineering Department has developed an estimate for storm sewer, curb and gutter for two sides of the block of School Avenue and North Street. This will be presented to the City Council at the January Work Session.
Webb Avenue Sidewalk	The Engineering Department has developed an estimate for a sidewalk on Webb Avenue from Genesis Road to Chestnut Street. This will be presented to the City Council at the January Work Session.
Airport Tree Clearing Project	The grant application has been approved by TDOT and a contract is on the City Council Agenda. This project is a 95% TDOT grant and no other projects will be approved by TDOT until this project is under way.
West Avenue Sidewalk	(No change) The Engineering Department is meeting with TDOT to discuss funding and the approval process.
Unimproved Road Estimate	The Engineering Department is developing an estimate to upgrade Westheria Drive, Iris Circle and Narcissus Street to a tar and chip surface with a 20 foot width. An estimate will be available at the January work session.