

## Engineering Projects Report

Project

Current Status

August 8, 2015

Page 1 of 1

---

<b>127 South Utility Relocation</b>	(No Change) TDOT is looking to downsize this project so that the 26 A permit that is holding this project up, would not be applicable.
<b>Safe Routes to Schools Grant</b>	(No Change)The Engineer is working to assure US Fish and Wildlife that no bat habitat will be damaged due to this project.
<b>Army Corp Study</b>	(No Change)The survey work is complete on all three lakes and the engineers are revising the schedule.
<b>Northwest Connector Phase 3</b>	(No Change) The City has hired an appraiser and they are moving forward with the appraisals. An RFP has been advertised for acquisition.
<b>Northwest Connector Phase 2</b>	(No Change)The preliminary Right of Way review has occurred and updates are being made to the plans.
<b>Lantana Road Street Lights</b>	(No Change)TDOT is in contact with the contractor on the City's "sidewalk damage report." The City is waiting on TDOT approval before paying for this project.
<b>Cox Avenue</b>	The road contractor is installing base stone and driveways. Paving should start next week. The contract completion date was May 31, 2015. Water and sewer have been relocated.
<b>Airport Runway Extension</b>	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.
<b>Airport Box Hangar</b>	The project has been awarded to a contractor but the final contract documents have not been signed because we are waiting on documentation approval with TDOT.
<b>Downtown Waterlines</b>	The Contractor started work May 18th on the north end. Approximately 1610 feet (55%) of the 12 inch main line is installed. The Contractor is working on pavement on Main Street from Neecham to Fourth. This portion of the line has been tested and is ready for service tie-ins. A review meeting is scheduled August 12th.
<b>Downtown Sidewalks</b>	This project is in the design phase.
<b>Brookhaven Subdivision and Highland Lane Waterline Upgrade</b>	Plans are being finalized and the City is reviewing service replacement.
<b>Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement</b>	Plans are ready for TDEC review
<b>Old Lantana Road, County Seat and Southbend Waterline Replacement</b>	Plans are being finalized and the City is reviewing service replacement.
<b>Turn Lane on Northside Drive</b>	Completed