

Engineering Projects Report

Project

Current Status

July 7, 2016

Page 1 of 1

127 South Utility Relocation	(No Change)TDOT has received all information from the Engineer. The TDOT bid letting is scheduled for August 2016.
Safe Routes to Schools Grant	All information has been turned in to TDOT for one more review.
Army Corp Study	(No Change)The Army Corp will be analyzing alternatives in preparation of an environmental impact statement.
Northwest Connector Phase 3	We are waiting on TDOT to approve changes to drive ways and comments on the acquisitions. Changes should be received mid August. We are acquiring the ROW. The project is scheduled to be let September of 2017.
Northwest Connector Phase 2	All updates have been completed and turned in to TDOT. Current bid letting date is September 2017.
Cox Avenue	(No change) The City will settle ROW acquisition issues in the coming months.
Airport Box Hangar	The building is complete. Sod is the big item remaining. A punch list will be developed in the next few weeks. The City has not taken possession of the building.
Downtown Waterlines	The extension to Genesis Road is complete and the Contractor is starting on the side road change order.
Downtown Sidewalks	The estimate will be complete and will be discussed with the council at the next meeting.
Brookhaven Subdivision and Highland Lane Waterline Upgrade	The Engineering Department is drawing the easements for this project.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	Approximately 2600 feet of 6 inch line or 14% has been installed. The contractor currently has two crews working and plans on bringing a third in the coming weeks. The completion date is November 12,2016.
Old Lantana Road, County Seat and Southbend Waterline Replacement	(No Change)Plans are being finalized and a schedule is being developed by the Engineer.
Airport Jet A Fuel Pump Replacement	This project is complete.
The Grove Subdivision	This project is complete and the road is ready for final acceptance as an "Official City Street".
Gardens Subdivision Phase 6 and 7	(No Change)The water and sewer lines have been accepted by the City. The asphalt and curb have been installed and staff is awaiting drainage issues to be addressed before acceptance of the road is recommended.
Warner Complex Lighting Rehab	VEC is moving forward with the project and developing a maintenance cost for the City to review.
Hiking Trails at Centennial Park	The area of the trail has been roughly cleared for a final determination of the exact location of the trail.
Bridges for Trails at Meadow Park	(No Change)The Engineering Department is surveying Meadow Creek for a bridge crossing and acquiring permits for the bridges for the Soldiers Beach Trail.