

Engineering Projects Report

Project

Current Status

April 3, 2013

Page 1 of 1

Lantana Road Utility Relocation	(No Change) The project is 99.9 percent complete It has been discovered that the service feed to 3 street lights on the corner of Old Lantana and Miller Bypass has been removed and City Staff is working with TDOT to repair this service. A future casing is installed improperly on Dunbar Road and the Contractor will bore the road with a new casing to replace the existing.
127 South Utility Relocation	(No Change) Current bid date unknown. TVA is working on environmental documents.
Safe Routes to Schools Grant	The southern side of Fourth Street has been surveyed for ROW and the Engineer is working on the redesign in this area.
Meadow Park Dam Renovations	The Engineering Department is coordinating fence installation and coordinating the ordering of the of the materials for the valve installation with the Utility Maintenance Department.
Kingdom Hall Water and sewer Extension (Miller Avenue)	All water and sewer installation is complete and only testing remains.
Grindstaff Hangar	Bids have been received on the taxi way extension and the Engineer and TDOT will have a recommendation at the City Council meeting.
Tenth Street Drainage	(No Change) The Rescue Squad has signed the agreement and the agreement will be on the January Council Meeting agenda. The construction work will not occur until a dryer season.
Army Corp Study	The Engineering Department continues to give information to the Engineers.
Satsuma Drive	We are awaiting contract documents and will start the project in the coming weeks.
Dog Park	The Maintenance Department is working on removing holes and smoothing the area. The contractor has been awarded the contract and is awaiting the grade work to be finalized.
Northwest Connector	A pre-construction meeting is scheduled for April 10th and we will have more details after that meeting.
Sewer Line Replacement Project	The project has been awarded but not started. We anticipate having all contract documents in order in the next two weeks and starting the project.
Lantana Road Street Lights	TVA has completed the ground work of locating existing poles. They have done this in order to minimize cost by utilizing existing poles. TVA has not finished the estimates at this time.
West Adams Street	The Street Department Superintendent has negotiated tree removal and pruning with the property owner and the striping and stop sign removal will occur when scheduling and weather permits.
Airport Runway Lighting	Bids have been received on this project and the Engineer and TDOT will have a recommendation at the City Council meeting.
Police Station Improvements	The project is complete with the exception of the sign which should be installed this week. The police department has moved.
Water Plant Upgrades	Delivery of equipment will extend the duration of this project. The monthly progress meeting is scheduled after the Council meeting due to scheduling conflicts. Further updates will be available next month.