

Engineering Projects Report

Project

Current Status

March 7, 2013

Page 1 of 1

Lantana Road Utility Relocation	the project is 99.9 percent complete It has been discovered that the service feed to 3 street lights on the corner of Old Lantana and Miller Bypass has been removed and City Staff is working with TDOT to repair this service. A future casing is installed improperly on Dunbar Road and the Contractor will bore the road with a new casing to replace the existing.
127 South Utility Relocation	(No Change) Current bid date unknown. TVA is working on environmental documents.
Safe Routes to Schools Grant	This project was discussed at the March work session and will be on the agenda of the regular scheduled Council meeting.
Meadow Park Dam Renovations	The remaining funds in the grant are approximately \$13,000. The estimated cost for the installation of the bridges across the dam is \$151,000. This project is on the agenda of the regular scheduled Council meeting.
Kingdom Hall Water and sewer Extension (Miller Avenue)	The City has completed their responsibly and a private contractor is finishing the water and sewer for the development.
Grindstaff Hangar	A mandatory pre-bid was held prior to the bid date and only one contractor was present. A new mandatory pre-bid has been rescheduled and the Engineers is inviting contractors.
Tenth Street Drainage	(No Change) The Rescue Squad has signed the agreement and the agreement will be on the January Council Meeting agenda. The construction work will not occur until a dryer season.
Army Corp Study	The Engineering Department continues to give information to the Engineers.
Satsuma Drive	The bids will be on the regular scheduled council meeting.
Dog Park	The Bid will be approved at the regular scheduled Council meeting and Public Works crews will be working to regrade the are inside the fence for a smoother surface.
Northwest Connector	The bid was awarded to LoJack and we should start see excavation work in the coming months.
Sewer Line Replacement Project	This project is out for bid.
Lantana Road Street Lights	VEC has contacted TVA and TVA will be developing the lighting plan. TVA has not finished the estimates at this time.
West Adams Street	The priority on the traffic signal located at the intersection of Azalia, Lantana and West Avenue has been changed. The Engineering Department has researched the ROW and a surveyor will be hired to located the ROW. The stop signs will not be removed until the public is notified and the pavement is in a suitable condition for striping.
Airport Runway Lighting	A mandatory pre-bid was held prior to the bid date and no contractors was present. A new mandatory pre-bid has been rescheduled and the Engineers is inviting contractors.
Police Station Improvements	Cleanup, flooring and base molding is all that remains by the Public Works Crews. The Crews should be completed by March15th. The final installation of the cameras and the sign will be completed this month. The police Department have tentatively scheduled a move date of March 29th.
Water Plant Upgrades	The excavation is completed on the two PAC buildings and almost ready for concrete. The media and filter bottoms have been removed from two filters at the Holiday Plant.