

Engineering Projects Report

Project

Current Status

July 2, 2015

Page 1 of 1

127 South Utility Relocation	(No Change) TDOT is looking to downsize this project so that the 26 A permit that is holding this project up, would not be applicable.
Safe Routes to Schools Grant	The Engineer is working to assure US Fish and Wildlife that no bat habitat will be damaged due to this project.
Army Corp Study	(No Change)The survey work is complete on all three lakes and the engineers are revising the schedule.
Northwest Connector Phase 3	(No Change) The City has hired an appraiser and they are moving forward with the appraisals.
Northwest Connector Phase 2	(No Change)The preliminary Right of Way review has occurred and updates are being made to the plans.
Lantana Road Street Lights	(No Change)TDOT is in contact with the contractor on the City's "sidewalk damage report." The City is waiting on TDOT approval before paying for this project.
South Cumberland Utility District Highway 127 Master Meter	Completed
Cox Avenue	The road contractor is installing base stone and driveways. The contract completion date was May 31, 2015. Water and sewer have been relocated.
Airport Runway Extension	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.
Airport Box Hangar	The project has been awarded to a contractor but the final contract documents have not been signed because we are waiting on documentation for DBE goals.
Downtown Waterlines	The Contractor started work May 18th on the north end. Approximately 1100 feet (40%) of the 12 inch main line is installed. The Contractor is working in the Fourth Street intersection. When all tie-ins are completed at this intersection, he will pressure test and patch the road.
Downtown Sidewalks	This project is in the design phase.
Brookhaven Subdivision and Highland Lane Waterline Upgrade	(No Change) The City will review the plans next week.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	Staff has had a review meeting and we are answer questions and concerns from the Engineer. The plans are in the 85% phase.
Old Lantana Road, County Seat and Southbend Waterline Replacement	(No Change) The City will review the plans next week.
Turn Lane on Northside Drive	The turn lane is installed and fine tuning the timing of the signal is all that remains.
Terminal Building Roof Upgrade	All work has been completed. Staff is awaiting the warranty inspection for final completion.