

Engineering Projects Report

Project

Current Status

September 6, 2012

Page 1 of 1

Lantana Road Utility Relocation	All utilities are complete. ECE and the Engineering Department are developing a final punch list.
127 South Utility Relocation	Current bid date unknown. The right-of-way process is underway.
70 North Waterline	The project is complete.
Safe Routes to Schools Grant	Waiting direction on how to proceed.
Meadow Park Dam Renovations	The original project is complete and a final change order is being developed to close the project out. Approximately \$231,000 remains in the grant for bridges and handrails on the dam.
Turkey Oak Road Waterline Replacement	(No Change) The plans have been approved by TDEC and we anticipate that all of this project will be installed in the Right of Ways. This project will eliminate approximately 1400 feet of 4 inch line that has several maintenance issues and is located cross country by installing approximately 280 feet of 6 inch water line along Turkey Oak Road.
Stanley Street and Gore Road Waterline Replacement	(No Change) The project is complete except for installing approximately 325 feet of 6 inch line with a creek crossing. This portion of the project may not be completed until a drier season. This project will do away with two dead end lines and will provide better water in the local area.
Chestnut Hill Landfill	(No Change) The Engineering Department is working with TDEC in order to reduce the financial responsibility that is required. TDEC had an onsite visit with us and they were very pleased with the maintenance of the land fill. We will continue to work on this item in the coming months.
Kingdom Hall Water and sewer Extension (Miller Avenue)	(No Change) Plans have been sent to TDEC and TDOT.
Grindstaff Hangar	The contractor is currently installing the foundations.
Tenth Street Drainage	The agreement has been sign and the project is ready for construction.
Army Corp Study	The Engineering Department continues to gather data for the Engineering Firm and approve assumptions. GKY will have an update for the City Council at the Audit Committee meeting at 5:00 PM September 11, 2012 in the City Hall conference room.
Dorton Way	The paving and striping is all that remains. The asphalt should be install by the first half of October.
Satsuma Drive	Plans have been completed and the project will be bid with a time frame that will start construction in the spring of 2013.