

## Engineering Projects Report

Project

Current Status

August 31, 2016

Page 1 of 1

---

<b>127 South Utility Relocation</b>	(No Change)The TDOT bid letting has been placed on hold by the Commissioner of TDOT.
<b>Safe Routes to Schools Grant</b>	The project is out for bid.
<b>Army Corp Study</b>	(No Change)The Army Corp will be analyzing alternatives in preparation of an environmental impact statement.
<b>Northwest Connector Phase 3</b>	Draft plans have been received from the Engineer and comments are being developed for the final drawings. We are acquiring the ROW. The project is scheduled to be let September of 2017.
<b>Northwest Connector Phase 2</b>	(No Change)All updates have been completed and turned in to TDOT. Current bid letting date is September 2017. The City is waiting on TDOT to give the go-ahead for the acquisition phase.
<b>Cox Avenue</b>	(No Change) The City will settle ROW acquisition issues in the coming months.
<b>Airport Box Hangar</b>	The sod has been installed and a small punch list is remaining before closing the project out.
<b>Downtown Waterlines</b>	The contractor will have all work completed by the date of the Council meeting. A final closeout change order is on the Council agenda.
<b>Downtown Sidewalks</b>	The engineer is developing the signal plans.
<b>Brookhaven Subdivision and Highland Lane Waterline Upgrade</b>	The easement drawings have been completed and turned over to the City Clerk for acquisition.
<b>Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement</b>	Approximately 7000 feet of water line or about 36% has been installed. The contractor currently has three crews working. The completion date is November 12,2016.
<b>Old Lantana Road, County Seat and Southbend Waterline Replacement</b>	(No Change)Plans are being finalized and a schedule is being developed by the Engineer.
<b>The Grove Subdivision</b>	This project is complete and will be removed from this list.
<b>Warner Complex Lighting Rehab</b>	Four of the new light poles have been installed. This project should be completed by the end of September.
<b>Hiking Trails at Centennial Park</b>	(No Change)The area of the trail has been roughly cleared for a final determination of the exact location of the trail.
<b>Bridges for Trails at Meadow Park</b>	(No Change)The Engineering Department is surveying Meadow Creek for a bridge crossing and acquiring permits for the bridges for the Soldiers Beach Trail.
<b>911 Trail Markers for Soldiers Beach Trail</b>	The markers will be installed this week.
<b>Quail Hollow Court</b>	The Engineering Department is working with property owners on encroachments onto the City's airport property. The process of selling the portions of the property to the neighboring property owners is being discussed. There is a long and lengthy Federal process that must be followed and the City Council will be updated on the process in the coming months. The buyers of the property will be required to pay all cost.