Engineering Projects Report

Project	Current Status	October 5, 2015	Page 1 of 1
127 South Utility Relocation	(No Change) TDOT is looking to downsize this project so that the 26 A permit that is holding this project up, would not be applicable.		
Safe Routes to Schools Grant	The City is awaiting the approval from TDOT for bidding. This approval is expected very soon. We do not know why we have not received the final approval.		
Army Corp Study	GKY and the Army Corp will give a report at the October 22nd work session.		
Northwest Connector Phase 3	The appraisals are almost	finished and City staff has met with the co	ompany to start the acquisitions.
Northwest Connector Phase 2	(No Change)The prelimina plans.	ry Right of Way review has occurred and	updates are being made to the
Lantana Road Street Lights	The sidewalk has been repsystem.	aired and the City is awaiting TDOT's ap	proval before paying for the lighting
Cox Avenue	The contractor is taking their time finishing the project. TDOT will be charging the contractor a minimum of \$420 per day for each day the project is not complete. The project is currently in excess of 120 days late. Striping, guardrail and shoulder stone is all that remains.		
Airport Runway Extension	(No Change)The Engineering Department is working with TDOT Aeronautics on developing a conceptual design and cost estimate.		
Airport Box Hangar	construction time clock to b	the delivery of the storm drainage structure stopped and the contractor is not work this will be rectified after the storm drain	ing. The building pad did not pass
Downtown Waterlines		d the mainline from the north end to Wat ine. The extension to the north is awaiting	
Downtown Sidewalks	This project is in the design	n phase.	
Brookhaven Subdivision and Highland Lane Waterline Upgrade	Plans are being finalized and the City is reviewing service replacement.		
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	(No Change) The plans have been approved by TDEC and the project is scheduled to be bid in December for a spring construction.		

Old Lantana Road, County Seat and Plans are being finalized and the City is reviewing service replacement. **Southbend Waterline Replacement**