

Engineering Projects Report

Project

Current Status

February 5, 2016

Page 1 of 1

127 South Utility Relocation	James Plus and Associates are working on the revised drawings and estimate. The TDOT bid letting is Scheduled for August 2016.
Safe Routes to Schools Grant	Bids will be opened February 18.
Army Corp Study	(No change) The Army Corp has requested information from the City on the Meadow Park Dam rehab project and past wetland delineations. Staff is gathering information. The current task has been completed and the Army Corp is developing an estimate to complete the NEPA (National Environmental Policy Act) process.
Northwest Connector Phase 3	City staff is working with the engineers on changes to the project from comments on the acquisitions. We are acquiring the ROW. The project is scheduled to be let December of 2016.
Northwest Connector Phase 2	(No Change)The preliminary Right of Way review has occurred and updates are being made to the plans.
Cox Avenue	(No change) The City will settle ROW acquisition issues in the coming months.
Airport Box Hangar	The contractor has poured the footers and the red iron has been delivered.
Downtown Waterlines	The original portion of the project is complete with the exception of some sidewalk repair. Two Change orders will be presented at the meeting.
Downtown Sidewalks	(No Change)The lighting plan has been approved by TDOT and they are reviewing the preliminary sidewalk plan. A schedule will be developed after the TDOT approval is obtained.
Brookhaven Subdivision and Highland Lane Waterline Upgrade	The waterlines are being redesigned in the road to eliminate the need for easements.
Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement	The construction contract will be on the agenda for approval.
Old Lantana Road, County Seat and Southbend Waterline Replacement	Plans are being finalized and a schedule is being developed by the Engineer.
Airport Jet A Fuel Pump Replacement	The City is waiting on the performance bond from the contractor. The materials have been ordered and the contractor will start work March 1.
The Grove Subdivision	The water and sewer are installed and have passed the pressure tests. The base stone has been installed on the road.
Gardens Subdivision Phase 6 and 7	The water lines have been accepted by the City. A portion of the sewer line system has been installed. The sewer, road and storm drainage construction remains.
Warner Complex Lighting Rehab	The City is working with VEC to reinstall the old lights with two temporary wooden poles. VEC is waiting on the lighting manufacture for a final design of the new lighting system. We would like for construction to start in the dry time of the year (August).