

## Engineering Projects Report

Project

Current Status

November 1, 2016

Page 1 of 1

---

<b>127 South Utility Relocation</b>	(No Change)The TDOT bid letting has been placed on hold by the Commissioner of TDOT.
<b>Safe Routes to Schools Grant</b>	VEC is trimming trees for the relocation of the power lines and a preconstruction meeting is scheduled next week.
<b>Army Corp Study</b>	(No Change)The Army Corp will be analyzing alternatives in preparation of an environmental impact statement.
<b>Northwest Connector Phase 3</b>	The City is working with the property owners on acquisitions. We are acquiring the ROW. The project is scheduled to be let September of 2017. The Engineers are working on the utility relocation on the west side of Main Street.
<b>Northwest Connector Phase 2</b>	(No Change)All updates have been completed and turned in to TDOT. Current bid letting date is September 2017. The City is waiting on TDOT to give the go-ahead for the acquisition phase.
<b>Cox Avenue</b>	(No Change) The City will settle ROW acquisition issues in the coming months.
<b>Airport Box Hangar</b>	(No Change) This project is complete but the Engineer has not signed off on the completion. This project will be removed from this list.
<b>Downtown Sidewalks</b>	The signal plans have been reviewed and returned to the Engineer. Plans will be sent to TDOT after revisions are made.
<b>Brookhaven Subdivision and Highland Lane Waterline Upgrade</b>	Acquisition is progressing. The project should be ready for an early spring start date.
<b>Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement</b>	Approximately 12,000 feet of water line has been installed. Approximately 5,100 feet remains. The contractor currently has three crews working. The contract final completion date is toward the end of December.
<b>Old Lantana Road, County Seat and Southbend Waterline Replacement</b>	(No Change)Plans are being finalized and a schedule is being developed by the Engineer.
<b>Warner Complex Lighting Rehab</b>	The lighting system is working. The Contractor has minimal items to finish before the project is completed.
<b>Hiking Trails at Centennial Park</b>	(No Change)The area of the trail has been roughly cleared for a final determination of the exact location of the trail.
<b>Bridges for Trails at Meadow Park</b>	(No Change)The Engineering Department is surveying Meadow Creek for a bridge crossing and acquiring permits for the bridges for the Soldiers Beach Trail.
<b>Quail Hollow Court</b>	(No Change)The Engineering Department is working with property owners on encroachments onto the City's airport property. The process of selling the portions of the property to the neighboring property owners is being discussed. There is a long and lengthy Federal process that must be followed and the City Council will be updated on the process in the coming months. The buyers of the property will be required to pay all cost.
<b>Shoreline Drive Water Line Replacement</b>	The 2 inch line has been installed by City Crews and is ready for the services to be moved.
<b>Meadow Park Play Ground</b>	The play ground pad has been constructed by City Crews and the playground equipment will be delivered at the end of November.