

## Engineering Projects Report

Project

Current Status

June 27, 2016

Page 1 of 1

---

<b>127 South Utility Relocation</b>	TDOT has received all information from the Engineer. The TDOT bid letting is scheduled for August 2016.
<b>Safe Routes to Schools Grant</b>	The Engineering Department is developing an erosion control plan for the project and FECS is finalizing changes developed by TDOTS comments. TDOT is reviewing the bid document one more time and the project will be rebid.
<b>Army Corp Study</b>	(No Change)The Army Corp will be analyzing alternatives in preparation of an environmental impact statement.
<b>Northwest Connector Phase 3</b>	(No Change)We are waiting on TDOT to approve changes to drive ways and comments on the acquisitions. We are acquiring the ROW. The project is scheduled to be let December of 2016.
<b>Northwest Connector Phase 2</b>	All updates have been completed and turned in to TDOT.
<b>Cox Avenue</b>	(No change) The City will settle ROW acquisition issues in the coming months.
<b>Airport Box Hangar</b>	The building is complete with the exception of the floor painting. All work that remains is outside the building. The substantial completion is expected to be mid June.
<b>Downtown Waterlines</b>	All services have been moved to the new water line and the contractor is working on the final tie-in at Genesis Road.
<b>Downtown Sidewalks</b>	The Street Department and the Engineering Department is developing a repair program for this area as requested by the Council.
<b>Brookhaven Subdivision and Highland Lane Waterline Upgrade</b>	The waterlines are being redesigned in the road to eliminate the need for easements.
<b>Holiday Drive, Lantana Estates and Fairyland Acres Waterline Replacement</b>	Approximately 300 feet of 6 inch line has been installed on Pine Drive. The Contractor has one crew working and plans on bringing in two more crews.
<b>Old Lantana Road, County Seat and Southbend Waterline Replacement</b>	(No Change)Plans are being finalized and a schedule is being developed by the Engineer.
<b>Airport Jet A Fuel Pump Replacement</b>	The pump is installed and has not been tested. No payment has been made to the contractor.
<b>The Grove Subdivision</b>	The road has been paved and the only deficiencies that remain are vegetation and shoulder stone.
<b>Gardens Subdivision Phase 6 and 7</b>	The water and sewer lines have been accepted by the City. The asphalt and curb have been installed and staff is awaiting drainage issues to be addressed before acceptance of the road is recommended.
<b>Warner Complex Lighting Rehab</b>	This Item will be on the Council Agenda for discussion.
<b>Hiking Trails at Centennial Park</b>	John Conrad has developed a route and needs direction on whether we acquire easements in the direction of Genesis road. He is ready to start building the trails.
<b>Bridges for Trails at Meadow Park</b>	The Engineering Department is surveying Meadow Creek for a bridge crossing and acquiring permits for the bridges for the Soldiers Beach Trail.