

## Change Order No. 2 - Final

**Date:** 05/01/2023

**Project:** High Mast Pole & Light at Exit 322- Interstate 40

**Project No.** 10346

**Owner:** City of Crossville  
392 North Main Street  
Crossville, Tn 3855

**Contractor:** Stansell Electric Company, Inc.  
5330 South National Drive  
Knoxville, Tn 37914

**Contact Name:** Greg Williamson  
**Phone Number:** 423-710-4058

---

### Additional

This final change order adds additional time to the contract due to delay in materials and equipment. The weather conditions, wet weather and wind, delayed the crane in setting the High Mast Pole on Interstate 40 – Exit 322, Peavine Road.

An additional 75 days to be added to the contract with a new completion date of **5/2/2023**.

Contract Time as per Change Order No. 1: Contractor to complete the project within **240** consecutive calendar days thereafter. Completion Date: February 16, 2023

Contract time as per Change Order No. 2: Contractor to complete the project within **315** consecutive calendar days thereafter. Completion Date: May 2, 2023


This Change Order is intended to, and the Contractor agrees that it does, fairly and adequately compensate the Contractor for extra direct costs (labor, materials, etc.) as well as all expenses and damages which may result from any delays, suspensions, stretch-outs, scheduling, inefficiencies, and accelerations in the Work associated with this Change Order, and the Contractor releases the Owner and the Engineer from any claims for such expenses and damages, including but not limited to changes in sequence of work; delays; disruption; rescheduling; extended overhead; acceleration; wage; material; or other escalations; and all other impact costs.


This Change Order is intended to, and the Contractor agrees that it does, provide the Contractor a reasonable and adequate period of time in which to complete the Work in accordance with the Contract For Construction, as amended by this Change Order, and

the Contractor releases the Owner and the Engineer from any claims for additional time to perform the Work.

By acceptance of this Change Order, the Contractor hereby agrees that the modification represents an equitable adjustment to the Contract, and further, agrees to waive all right to file any further claims or changes arising out of or as a result of this change, or the accumulation of executed Change Orders on this Contract.

The Contractor and Owner(s) hereby agree to the terms of this Change Order as contained herein.

**Contractor:**  
  
Signature: \_\_\_\_\_ Date: May 2, 2023

**Engineer:**  
  
Signature: \_\_\_\_\_ Date: 5/2/23

**Owner:**  
\_\_\_\_\_  
Signature: \_\_\_\_\_ Date: \_\_\_\_\_