

**Supplemental Agreement and/or Request for Construction Change  
Change Order Request #02**

Project Title/Termini:	Signal Replacement on SR-28 (South Main Street); Intersection at SR-1, LM 13.71 in Crossville		
Owner:	City of Crossville, TN	PIN:	125617.00
Address:	392 North Main Street	State Project No.:	18LPLM-F3-010
	Crossville, TN 38555	Federal Project No.:	STP-M-NH-28(63)
		Contract No.:	10120.1
County:	Cumberland		

Whereas, we Stansell Electric Company, Inc. with Fidelity and Deposit Company of Maryland., as a Surety, entered into a contract with the City of Crossville, Tennessee, on December 2, 2022, for the construction by said Contractor of the above designated contract; and *Whereas*, certain items of construction encountered, are not covered by the original contract, we desire to submit the following additional items of construction to be performed by the Contractor and paid by the Owner at the price(s) scheduled therefore below:

The purpose of this Change Order is to:

Provide a Summary Change Order to adjust the contract amounts to the amounts that coincide with the final quantities.

As a result of this Change Order, contract time shall:

Not Change,  Increase by \_\_\_\_\_ days,  Decrease by \_\_\_\_\_ days

Original Construction Completion Time: 185 days (Date: 6/5/23)

Original Contract Amount (A):	\$ <u>458,797.00</u>
Previously Approved Change Orders (B):	\$ <u>-12,798.00</u>
Pending Change Orders (Awaiting Approval) (C):	\$ <u>_____</u>
Current Change Order Request (D):	\$ <u>-29,442.00</u>
Proposed Total Change Order Amount (B)+(C)+(D):	\$ <u>-42,240.00</u>
New Proposed Contract Amount (A)+(B)+(C)+(D):	\$ <u>416,557.00</u>

Contract Completion Time with Change Orders: 621 days (Date: 8/14/24)

**Supplemental Agreement and/or Request for Construction Change  
Change Order Request # 02**


Unit prices listed below include labor, materials, profit, overhead, and incidentals necessary to complete this work. A separate attached spreadsheet with the same information may be used in lieu of the table below.

Item No.	Description	Unit	Current/ Pending Quantities	Revised Quantities	QTY Over + QTY Under -	Contract Price	Net Amount Due Change
105-01	Construction Stakes, Lines and Grades	LS	1	0	-1	\$10,300.00	\$(10,300.00)
713-16.20	Signs (M1-4, 24"x24")	EA	2	0	-2	\$1,200.00	\$(2,400.00)
713-16.21	Signs (M1-4, 30"x24")	EA	1	0	-1	\$1,400.00	\$(1,400.00)
713-16.22	Signs (M1-5, 30"x24")	EA	2	0	-2	\$1,300.00	\$(2,600.00)
713-16.23	Signs (M6-4(Mod.), 21"x15")	EA	5	0	-5	\$500.00	\$(2,500.00)
714-06.04	Cable (1/C #8 AWG.)	LF	245	355	110	\$2.00	\$220.00
714-06.05	Cable (1/C #6 AWG.)	LF	85	0	-85	\$3.00	\$(255.00)
714-06.06	Cable (1/C #4 AWG.)	LF	245	0	-245	\$4.00	\$(980.00)
730-03.21	Install Pull Box (Type B)	EA	6	4	-2	\$600.00	\$(1,200.00)
730-08.02	Signal Cable - 5 Conductor	LF	570	0	-570	\$2.00	\$(1,140.00)
730-08.03	Signal Cable - 7 Conductor	LF	1776	1680	-96	\$2.00	\$(192.00)
730-08.04	Signal Cable - 9 Conductor	LF	0	590	590	\$2.00	\$1,180.00
730-12.02	Conduit 2" Diameter (PVC)	LF	260	175	-85	\$35.00	\$(2,975.00)
730-12.13	Conduit 2" Diameter (Jack and Bore)	LF	330	310	-20	\$50.00	\$(1,000.00)
730-12.14	Conduit 3" Diameter (Jack and Bore)	LF	490	430	-60	\$65.00	\$(3,900.00)
						\$	\$

						\$	\$	
						\$	\$	
						\$	\$	
						\$	\$	
<b>Total Net Amount Due Change</b>								<b>\$(29,442.00)</b>

Now, Therefore, We, Stansell Electric Company, Inc. Contractors, and Fidelity and Deposit Company of Maryland, Surety, hereby agree to the Supplemental Agreement consisting of the above mentioned items and prices, and agree that this Supplemental Agreement is hereby made a part of the original contract and will be performed by this Contractor in accordance with specifications thereof, and that the original contract remain in full force and effect, except insofar as specifically modified by this Supplemental Agreement.

**Recommended for Approval**



11/1/24

\_\_\_\_\_  
 Engineer/CEI (Signature)

\_\_\_\_\_  
 Date

**Approved for Eligibility**

By:

\_\_\_\_\_  
 Local Programs (Signature)

\_\_\_\_\_  
 Date

**Approved**

By:

\_\_\_\_\_  
 Contractor (Signature)

\_\_\_\_\_  
 Date

By:

\_\_\_\_\_  
 Surety (Signature)

\_\_\_\_\_  
 Date

By:

\_\_\_\_\_  
 Owner (Signature)

\_\_\_\_\_  
 Date