

Change Order No. 1

Date: 11/222022

Project: High Mast Pole & Light at Exit 322- Interstate 40

Project No. 10346

Ownèr: City of Crossville
392 North Main Street
Crossville, Tn 3855

Contractor: Stansell Electric Company, Inc.
5330 South National Drive
Knoxville, Tn 37914

Contact Name: Greg Williamson
Phone Number: 423-710-4058

Additional

The contractor agrees to a lump sum value in the amount of **\$14,068.48** to provide all materials and labor to repair a High Mast pole at Exit 322 on Interstate 40 Westbound on ramp. The work includes new winch and winch cable assembly, 3 cable assembly that lowers ring, connection hardware, new power cable from pole base breaker to light fixtures, and any other miscellaneous materials to complete the work.

The work includes all materials, labor, equipment, and traffic control.

This changer order also adds time to the contract. An additional 60 days to be added to the contract with a new completion date of **2/16/2023**.

Original contract time: Contractor to complete the project within **180** consecutive calendar days thereafter. Completion Date: December 18, 2022

Revised contract time: Contractor to complete the project within **240** consecutive calendar days thereafter. Completion Date: February 16, 2023

The lump sum valve to be the difference between the adjusted contract price based upon previous Change Orders and the final quantities of items in the original unit price bid, and the original contract price.

Original Contract Amount.	\$ 68,590.00
Net Change by Previous Change Orders	\$ 0.00
Contract Amount Prior to This Change Order	\$ 68,590.00
Amount of This Change Order.	<u>\$ 14,068.48</u>
New Contract Amount.	\$ 82,658.48


This Change Order is intended to, and the Contractor agrees that it does, fairly and adequately compensate the Contractor for extra direct costs (labor, materials, etc.) as well as all expenses and damages which may result from any delays, suspensions, stretch-outs, scheduling, inefficiencies, and accelerations in the Work associated with this Change Order, and the Contractor releases the Owner and the Engineer from any claims for such expenses and damages, including but not limited to changes in sequence of work; delays; disruption; rescheduling; extended overhead; acceleration; wage; material; or other escalations; and all other impact costs.

This Change Order is intended to, and the Contractor agrees that it does, provide the Contractor a reasonable and adequate period of time in which to complete the Work in accordance with the Contract For Construction, as amended by this Change Order, and the Contractor releases the Owner and the Engineer from any claims for additional time to perform the Work.

By acceptance of this Change Order, the Contractor hereby agrees that the modification represents an equitable adjustment to the Contract, and further, agrees to waive all right to file any further claims or changes arising out of or as a result of this change, or the accumulation of executed Change Orders on this Contract.

The Contractor and Owner(s) hereby agree to the terms of this Change Order as contained herein.

Contractor:


Signature:

Stansell Electric Company, Inc. November 3, 2022

Date:

Engineer:

Signature:

Date:

Owner:

Signature:

Date: