



## Legislation Details (With Text)

---

**File #:** 13-0240      **Version:** 1      **Name:** W & O Chg Order #3  
**Type:** Contract      **Status:** Consent Agenda  
**File created:** 7/31/2013      **In control:** City Council  
**On agenda:** 8/13/2013      **Final action:** 8/13/2013  
**Title:** Approval of Change Order #3 (time extension) with W & O Construction on the sewer collection system improvement project  
**Sponsors:** Engineering Department  
**Indexes:**  
**Code sections:**  
**Attachments:** 1. W & O Change Order #3

Date	Ver.	Action By	Action	Result
8/13/2013	1	City Council	approved as recommended	

Approval of Change Order #3 (time extension) with W & O Construction on the sewer collection system improvement project

**SUMMARY:** Because of the unanticipated TDOT requirements that required changes in the installation of a portion of the sewer line for the project and the unusually wet weather, an extension of 30 calendar days is requested for approval. The new completion date will be August 3. There is no change in the costs.

**BUDGET ACCOUNT:** Not applicable.

**NECESSARY COUNCIL ACTION:** Approve Change Order #3 with W & O Construction.